

<b>G01</b>	
Blinding	537 m (100%)
Base slab	537 m (100%)
Walls	527 m (98%)
Vaults/top slab	435 m (81%)
CTL tunnel	Completed – inc. fill
HEBT	Walls completed, vaults in progress
FEB	Completed, refill in progress.
Emergency Exits	In progress

# Accelerator Tunnel 20160131

