

G01	
Blinding	537 m (100%)
Base slab	537 m (100%)
Walls	537 m (100%)
Vaults/top slab	499 m (93%)
CTL tunnel	Completed – inc. fill
HEBT	Completed – next up fill and base slab for ground level building.
FEB	Completed, refill in progress, retaining wall in progress.
Emergency Exits	E31 & E32 complete, E30 in progress.
Stubs	1-17 complete, work ongoing in 18-27.

Accelerator Tunnel 20160229

